

Liveable Streets Revised programme June 2020 V2

£ 000	20/21				21/22				22/23				23/24				Total (m)
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
Bethnal Green	<i>150</i>	<i>850</i>	<i>850</i>	850													2.7
Wapping	<i>50</i>	<i>200</i>	<i>350</i>	<i>400</i>	100												1.1
Barkantine	<i>30</i>	<i>100</i>	<i>300</i>	<i>350</i>	220												1.0
Bow	<i>30</i>	<i>70</i>	<i>70</i>	100	<i>330</i>	<i>400</i>	<i>400</i>	100									1.5
Brick Lane	<i>30</i>	<i>40</i>	<i>50</i>	50	<i>250</i>	<i>350</i>	<i>450</i>	400									1.7
Old Ford West	<i>15</i>	<i>15</i>	<i>40</i>	<i>40</i>	50	<i>160</i>	<i>300</i>	<i>250</i>	100								1.0
Shadwell	<i>10</i>	<i>15</i>	<i>30</i>	50	70	<i>100</i>	<i>150</i>	<i>205</i>	250								0.9
Whitechapel			<i>10</i>	<i>10</i>	<i>50</i>	45	45	150	<i>300</i>	<i>400</i>	200						1.2
Mile End West			<i>10</i>	<i>20</i>	<i>50</i>	60	50	60	<i>300</i>	<i>350</i>	150						1.0
S Grove				<i>10</i>	<i>20</i>	<i>30</i>	35	35	80	<i>200</i>	<i>200</i>	100					0.6
Burdett Rd S				<i>10</i>	<i>30</i>	<i>40</i>	40	50	<i>150</i>	<i>300</i>	<i>200</i>	100					1.0
Eastferry								<i>10</i>	<i>20</i>	<i>20</i>	80	<i>350</i>	<i>150</i>	50			0.7
Cephas St					<i>10</i>	<i>20</i>	<i>30</i>	55	<i>135</i>	<i>250</i>	100	25					0.6
Teviot / Brownfield					<i>10</i>	<i>20</i>	<i>20</i>	55	<i>160</i>	<i>260</i>	100	75					0.7
Bethnal Green S							<i>10</i>	<i>40</i>	<i>50</i>	100	<i>200</i>	<i>400</i>	<i>200</i>	<i>150</i>	50		1.2
Aberfeldy Village							<i>10</i>	<i>25</i>	<i>50</i>	<i>75</i>	<i>200</i>	<i>300</i>	30				0.7
Spindriff/ Island Gardens								<i>10</i>	<i>20</i>	<i>20</i>	80	<i>250</i>	<i>150</i>	<i>70</i>	50		0.65
General LS PM and behaviour change programme	60	150	150	150	100	100	100	100	100	100	50	50	30	30	30		1.3
School Streets	50	300	500	400	200												1.45
Total per quarter	450	1740	2360	2440	1695	1625	1640	1565	1715	1085	1560	1650	560	370	130		
Total p.a.	6990				6000				7000				1060				

**Key – colour indicates stages with public visibility: -**

Blue – early engagement starts with public seeking issues and ideas

Gap between blue and yellow – outline design work

Yellow – public consultation on proposals

Gap between yellow and green – background detailed design

Green – construction of schemes on site

Orange – Cabinet approval for deliver to total value

Figures in italics are works financially committed as of June 23.